

System Commissioning — Door-by-Door Acceptance Testing Worksheet

Complete one copy of Section 2 per door before handover. Any FAIL item must be resolved before the door is considered commissioned.

Document No.	TSW-LV-002
Related Documents	SOP-LV-015, SOP-LV-016, SOP-LV-017, SOP-LV-014
Site / Project	_____
Date	_____
Technician(s)	_____
Revision	1.0

1. System-Level Checks (complete once per site)

Check Item	Pass / Fail / N-A
All controllers report Online status in EntraPass	
RS-485 loop(s) tested per SOP-LV-013, termination confirmed at correct end-of-line points only	
Power supply load and battery backup sized and documented per SOP-LV-018	
Server date/time and time zone confirmed correct	
Gateway/NCC communication timing appropriate for site controller count	
Site wiring reference (REF-AC-RS485-001 format) complete and matches physical installation	

2. Per-Door Acceptance Testing

Complete this section for every door on the system. Copy this section as needed — one copy per door.

Door Identification

Door / Location: _____ Reader(s): _____

Lock type (strike / maglock): _____ Fail-safe / Fail-secure: _____

Hardware Checks

Check Item	Pass / Fail / N-A
Lock engages and releases cleanly (SOP-LV-015)	
Fail-safe/fail-secure behavior confirmed correct on power loss test (SOP-LV-015)	
For fire-rated doors: door self-closes and positively latches with power removed	
Card reader produces clean, consistent read (SOP-LV-017)	
Reader LED/buzzer feedback correct for valid and invalid credentials	
REX activates lock release reliably, tested from all approach angles (SOP-LV-016)	
Door position switch correctly reports open/closed state through multiple cycles (SOP-LV-016)	
Door-propped-open alarm/sounder triggers correctly at configured time	

Software / Access Checks

Check Item	Pass / Fail / N-A
Door correctly identified in EntraPass (matches physical location, not mislabeled)	
Credential read produces correctly identified event in EntraPass message desktop	
Test credential WITH assigned access level: door unlocks as expected	
Test credential WITHOUT assigned access level: door remains locked	
Scheduled unlock/lock times (if configured) verified correct for this door	

Life-Safety Checks (where applicable to this door)

Check Item	Pass / Fail / N-A
Fire alarm activation releases the lock immediately (SOP-LV-014)	
Loss of power to fire alarm panel / lock controls releases the lock (SOP-LV-014)	
Manual pull station within 600mm of door releases the lock (SOP-LV-014)	
Fault in circuit between fire panel and lock controller releases the lock (SOP-LV-014)	
Required "EMERGENCY EXIT UNLOCKED BY FIRE ALARM" signage installed and legible (SOP-LV-014)	
Elevator floor access (if applicable) tested with authorized and unauthorized credentials (SOP-LV-020)	

3. Sign-Off

By signing below, the technician confirms all applicable checks above have been completed and any FAIL items have been resolved or formally escalated with the Site Supervisor's awareness before handover.

Technician Signature	Date	Reviewed By (Supervisor)	Date

References

- SOP-LV-013 — RS-485 Bus Design & Installation
- SOP-LV-014 — Fire Alarm Interface & Life-Safety Interlock
- SOP-LV-015 — Electric Strike & Maglock Installation
- SOP-LV-016 — REX & Door Position Switch Installation
- SOP-LV-017 — Card Reader Installation & Wiring
- SOP-LV-018 — Access Control Power Supply Sizing
- SOP-LV-020 — Elevator Access Control Integration
- REF-AC-RS485-001 — site wiring reference format